

HOWARD COUNTY BRAC TASK FORCE

BRAC BIT: #38

DATE: 8 May 2009

SUBJECT(S): DISA Building Progress

POINT OF CONTACT: Kent Menser (410-313-6521)

kmenser@howardcountymd.gov

DISCUSSION:

1. Defense Information Systems Agency Building Progress:

- a. On schedule, first building to be occupied in October 2010
- b. Construction statistics and picture as of 28 April 09:

Activity	Total	In Place	% Complete
Underground			
- Site Utilities	33,300 LF	26,000 LF	78%
- Conduit	109,537 LF	85,000 LF	78%
- Plumbing	10,000 LF	8,500 LF	48%
Concrete	31,500 CY	22,964 CY	73%
Steel	4,320 Tons	1,600 Tons	37%
Concrete Slabs	1,072,600 SF	300,000 SF	28%
Glass	31,057 SF		
Precast	634 Pieces		
Roofing	350,000 SF		
Garage Precast	336 Pieces		
Access Floor	850,000 SF		
Drywall			
DIRTT Walls	12,600 LF		

